220 RHONDA ROAD HOME IMPROVEMENTS from 2012 to Present

Installed 4 crawl space air vents, install upper and lower air intakes in furnace closet 2012

Insulated crawl space

Fire mitigation - Ongoing

New Pressure tank

Hot water heater

Radiant floor heating with boiler 02/2013

Ground fault protection and 30 amp main 02/2013

Replaced valve stems in tub and bathroom sink faucets

New washer/dryer 08/2023

Hunter Douglas window coverings throughout house 10/2012

New kitchen appliances 2013

Insulated and installed OSB in shop walls 2013, 2024

Replaced pellet stove 03/2014

Widened driveway

All new window coverings 11/2012

Built railings for front porch steps

Install outdoor flood light with remote at shop 09/2017

Install additional receptacles in shop 09/2017

Replaced all ballasts in shop

Replaced all smoke/carbon monoxide alarms to code 10/2017

New Kitchen faucet 02/2019

2 American Disability Act rated commodes 2019

Installed new flooring throughout house 09/2020

Installed 3 storm doors 03/2021

Routinely pump septic tank and installed septic tank risers 8/2024

Installed all Low-E glass with 5/8 tan grids 10/2021

Constructed new back porch 6/2023

Excavated driveway from barn to pasture on property

New microwave 11/2023

New Bosch dishwasher 3/2024

Painted entire interior house 9/2024

Painted entire exterior house 9/2024

Additional front porch steps with railings 9/2024

Painted exterior barn 9/2024

Added gates to fenced areas 6/2016 and 10/2024

Routinely add road base to driveway 2014, 2021, 2024

Installed new showerhead and cartridge in Master Bath 6/2025

Annual service pellet stove with new door gasket 6/2025


Partially fenced property 2013 and 6/2025

Annual service boiler 8/2025



Road 30' & width 60"

culdesar (50' center)



Septic Inspection

Septic Inspection	Date: 9/25/0)
Property Owner(s): Don Hughes	
	Inspected By:
Legal: Bull Domingo Ranch, Map 27, Lot 1	Schedule #: 101-33-785
Septic Contractor: Nequette	Permit number: S01091801
Distance of Pipe from House to Tank:	
Number of cleanouts needed (50 feet):	
Check slope (1/2 inch per 2 feet for last 10 feet before tank):	
Type of pipe (schedule number):	
Tank size: 10009 Is tank level?	OLC
Check tees or baffles on tank: InletOu	tlet OlC
Check seals on pipes entering tank: Inlet	Outlet
Check for cracks in tank: Date on tar	nk: <u>9-18-01</u>
★	Check for slope: 0
Type of leach field: Number, if chan	nedule number): 40 nbers: (0+0+0 = 18
Type of leach field: Type of leach field: Type of leach field: Type of leach field: Type of baffle used (per installer): Check for screws on chamber connections: Configuration: Trench or Bed Check for level:	nedule number): nbers: total = 18 feet minimum): ell to leach field: OU
Type of leach field:	nedule number): nbers:



CUSTER COUNTY PERMIT FOR INSTALLATION OF INDIVIDUAL SEWAGE DISPOSAL SYSTEM

100-33-785

S01091801

Issue date: 9/19/2001

Don Hughes 2661 W. Rock Quarry Road Buford, GA 30519 (770) 932-5684

Septic Contractor: Neguette

Perc tech or Engineer: Kit Shy

Perc date: 8/06/2001

Applicant: Installer

Permit type: Installation

System type: Standard

Legal: Bull Domingo Ranch, Map 27, Lot 1

Lot size: 41.58 acres

Number of people: 4 Number of bedrooms: 2

Accessories: Garbage disposal No

Clothes washer and/or Dishwasher Yes

This septic will serve a **Dwelling** Water: **Private Well**

Conditions: Depth to bedrock >96" Depth to water: >96" Slope: 5-10%

Hole #1: 12.76 Hole #2: 12.7 Hole #3: 13.11

Leach field size if pipe and gravel: 451.79

Number of chambers required if used (round up for 0.2 or more):

Infiltrators - Bed 17.49 Infiltrators - Trench

Equalizers - Bed 21.72 Equalizers - Trench 14.15

Bio 3 - Bed 25.1 Bio 3 - Trench

Comments:

I hereby certify that I have installed this system as designed: Licensed Contractor / Homeowner

Inspected on:

Amount use tax paid:

Final approval date:





National Onsite Wastewater Recycling Association, Inc.

Homeowner's Septic Tank System Guide And Record Keeping Folder

Sanitary Permit:						
Address: Bull Domingo Rounch, Mao 27, Lut/2 Date Issued: 9/25/0						
Address: Bull Damingo Rounch, Map 27, Lut/2						
Legal Description:						
System Description:						
Septic Tank Size (Gallons): Pump Tank Size (Gallons):						
Drainfield Type: ☐ Trenches ☐ Mound ☐ LPP						
☐ At-Grade						
Drainfield Dimensions: 18 Lnfiltrators						
Accessories: Outlet Filter Sand Filter Aerobic Treatment Unit						
☐ Pump ☐ Siphon ☐ D-Box						
☐ Diversion Valve ☐ Other:						
Installing Contractor: Negvette Drilling & Excavating Address: P.O. Box 184 WC, CO 81252						
Telephone: 719-783-3000						
Septic Tank Pumper:						
Address:						
Telephone:						
System Maintenance Record						
Date Description Date Description						
Provided to you by: Guster Carpens						



Your Onsite Wastewater Treatment System

So, you're an owner (and operator!) of a septic tank system. You should be proud! Your system is designed to be environmentally safe and to protect public health. A properly installed and operated septic tank system treats your wastewater and returns it to the groundwater to preserve and protect our groundwater resource. Successfully used for over 100 years, nearly one-third of the population of the United States is served by this method of wastewater treatment!


This folder provides you with information and guidelines for operation and maintenance of your system. By carefully reading and following these guidelines, you should receive many years of trouble-free service, while at the same time protecting our environment. Use this folder to keep other information about your system, including your permit, site drawings, descriptions of maintenance and repairs performed and other important documents.

ġ lank Leach

Sketch System Layout Here


System Description

A septic tank system uses natural processes to treat and dispose of the wastewater generated in your home. It typically consists of a septic tank and a drainfield or subsurface infiltration field. The system accepts both "blackwater" (toilet wastes) and "greywater" (wastes from the kitchen sink, bath and showers, laundry, etc...). Water that should not be discharged to the system includes water from foundation or footing drains, roof gutters and other "clear" water.



Basic Septic Tank System







Form No 11/90 Rev. 2/94

WELL CONSTRUCTION AND TEST REPORT STATE OF COLORADO, OFFICE OF THE STATE ENGINEER

RECEIVED

I.WELL PERMIT NUMBER:

235173

2. OWNER NAME(s):

Don Hughes

Mailing Address

2661 W. Rock Quarry Rd

City, St. Zip

Buford, GA 30519

(770) 932-5684

3. WELL LOCATION AS DRILLED: SW1/4, NW 1/4, Sec. 33 ,Twp 21S ,Rng. 72W ,6th PM DISTANCE FROM SEC. LINE:

1600 ft. from North Sec. line and 600 ft. from West Sec. line. OR:

(north or south)

(east or west)

SUBDIVISION: Bull Domingo Ranch LOT:

BLOCK: N/A FILING/MAP: 27

4.GROUND SURFACE ELEVATION: DATE COMPLETED: 08/15/01

ft. TOTAL DEPTH: 325 FT.

DRILLING METHOD Air Percussion DEPTH COMPLETED: 325 FT.

5.GEOLOGIC LOG:

OGIC L			\neg
ЕРТН	DESC. OF MAT	WATER LOC.	_
3 107 121 123 142 237 325	Overburdened Pink Granite Semi-decomposed Gray Granite Pink Granite Low Pressure Pink and Gray Granite Pink Granite Gray Granite Gray Granite	x	
MARKS	Well Production May Be Influence Seasonal Percipitation	ed By	
	3 107 121 123 142 237 325	Overburdened Pink Granite Semi-decomposed Gray Granite Pink Granite Low Pressure Pink and Gray Granite Pink Granite Gray Granite Pink Granite Pink Granite Pink Granite Well Production May Be Influence	Overburdened 107 Pink Granite Semi-decomposed 121 Gray Granite 123 Pink Granite Low Pressure 142 Pink and Gray Granite 237 Pink Granite Gray Granite Pink Granite Oray Granite Pink Granite Pink Granite Pink Granite Pink Granite Pink Granite Oray Granite

6. HOLE DIAM. (in): I	FROM:	(ft.)	то	(ft.)
9 3/4 8 5/8		0	-	39
8 6 5 1/2		39	-	325
7. PLAIN CASING:	Wall Size	Fron	n; (ft.) TO

(ft.) Wall Size Kind OD (in) 39 .219 6 5/8 Steel 265 .277 PVC-200

PERF CASING: Screen Slot Size: .025

(ft.) TO (ft.) From: Wall Size Kind OD in

Steel 6 5/8 4"

.237 PVC-408

325 265

N/A

8.FILTER PACK

9. PACKER PLACEMENT:

Material:

Type:

N/A Size: Interval:

Depth:

10. GROUTING RECORD:

Material: Cement

Amount: 5Bags w/ 5.5 gals. per bag

Interval: 3' - 39'

Placement: Poured & Vibrated

11. DISINFECTION: Type 12. WELL TEST DATA: Supplemental Form

TEST METHOD:

Check if Test Data is submitted on

Date/Time measured:

Production Rate 4 G.P. Min

Static Level:

92 ft.

Air

Date/Time measured:

Test length (hrs)

13. 1.1 have read the statement made herein and know the contents thereof, and that they are true to my knowledge. [Pursuant to Section 24-4-104 (13) (a) C.R.S., the making of false statements herein constitutes perjury in the second degree and is punishable as class 1 misdemeanor.]

CONTRACTOR: Nequette Drilling

Phone: 719-783-2652 Mailing Address: P.O. Box 186 Westcliffe, CO 81252

Name/Title: David J. Nequette Driller/Owner

Signature:

